

Villa Lev Group

Portfolio Expansion • Antiparos, Greece

TOTAL INVESTMENT €10.07M 4 plots • 1,555 m² built area		LOAN REQUESTED €8.05M 80% LTC • Staged drawdown	
DSCR — CONSERVATIVE 1.50× Stabilised 2031 • +16.7% covenant cover		LTV AT COMPLETION ~58% €14M asset value • 1.74× cover	
PORTFOLIO INVENTORY 29 / 17 29 bedrooms • 17 rentable units	OPERATIONAL TARGET Summer 2028 50% Y1 ramp • 100% by 2031	EQUITY IRR — BASE 18.9% Property exit • 21.0% IRR	

May 2026

Villa Lev Group • Agios Georgios, Antiparos, Greece

Live financial model: villa-lev-finance.web.app/bank

§ 1

Executive Summary

Villa Lev is the #1-ranked villa on Antiparos and a top-5% Airbnb property globally. The 2026 season is live at €3,584 net ADR across 95 bookable nights — RevPAR €2,837 — with refused bookings exceeding €600,000 YTD May 2026 and continuing to accumulate. The 2027 season is already open.

Every financial figure in this document is sourced from the live Villa Lev Group financial platform at villa-lev-finance.web.app/bank. The model is fully transparent and configurable — the bank can stress-test any assumption in real time. Every projected figure is deliberately set BELOW what the live operation already delivers today.

The project

Total investment of €10,065,000 across four plots in Agios Georgios, Antiparos. Three plots sit inside the village FEK (Government Gazette) building limits and host the two standalone seven-bedroom luxury villas and the boutique suites / wellness / events building. The fourth plot — 15,000 m² of land outside the FEK village limits — hosts the 11-suite boutique hotel building (7 standard + 4 double) and has received explicit pre-confirmation of buildability from the building authority. Total inventory is 29 bedrooms across 17 rentable units (2 seven-bedroom villas = 14 bedrooms, plus 15 hotel suites), totalling approximately 1,555 m² of built area.

What we have built so far

Four consecutive seasons of revenue growth at Villa Lev — €116K (2022) → €298K (2025). 2026 paid deposits are tracking €325K+ with the season still running. Full operating-results table, live 2026 KPIs, and benchmark ranking detail in §3.

Why now

Refused bookings exceeded €300K in 2025 and have already passed €600K YTD May 2026. The Paros airport upgrade for direct international flights is underway — Mykonos and Santorini both run 150+ premium nights on the back of direct international capacity; Paros currently runs 90–120 and will close that gap. The asset base — three buildings inside the village FEK and one larger 15,000 m² complex outside with confirmed buildability — captures whole-villa, suite-by-suite, and events demand in a single integrated operational footprint that no operator on Antiparos currently offers at this quality tier.

Financing requested — staged commercial facility

We are requesting a staged commercial facility of €8,052,000 (80% LTC against €10,065,000 total investment), with a €400,000 revolving working capital line.

Phase	Purpose	Amount
Phase 1 — Acquisition	Acquisition of 4 plots + permit preparation + due diligence	€1,950,000
Phase 2 — Construction	Construction + FF&E + technical, drawn on permit issuance	€6,102,000
Soft costs & contingency	Architect, civil eng., legal, 10% construction contingency, dev. mgmt fee	€2,013,000
Working Capital	Revolving credit · self-liquidating ramp-window buffer	€400,000

Headline numbers — Stabilised Year 4 (2031)

STABILISED REVENUE	DSCR — CONSERVATIVE	NCF POST-TAX
€1.9M	1.50×	€71K
EBITDA €1.2M · 65.1% margin	+16.7% headroom on 1.25× covenant	€265K by 2036

DSCR strengthens structurally beyond stabilisation: Conservative DSCR climbs 1.50× (2031) → 1.58× (2032) → 1.66× (2033) → 1.87× (2036). Downside DSCR converges 1.18× → 1.25× (2032, first year above covenant) → 1.49× (2036). The covenant floor of 1.25× is set to first test at end of 2031 — the stabilised year — not during the ramp window.

Operational target: Summer 2028. Villa Lev Group Management operational from Day 1 under long-term exclusive contracts, with an existing American HNW client base providing immediate demand from opening.

§ 2

The Project

17 rentable units · 29 bedrooms · 4 plots · 1,555 m² built

Total investment €10,065,000. The portfolio comprises four plots in Agios Georgios, Antiparos. Three plots sit inside the village FEK building limits and host the two seven-bedroom luxury villas (Villa N°1 and Villa N°2, €2.156M each, ~351 m² built per villa) and the boutique-suites-and-wellness building (€1.455M, ~203 m², four suites plus hamam, sauna, gym and an events space).

The fourth plot — 15,000 m² of land outside the FEK village limits — hosts the 11-suite boutique hotel building (€3.947M, ~650 m² built, 7 standard suites of 40 m² and 4 double suites of 65 m²). The plot sits outside the FEK perimeter but has received explicit pre-confirmation of buildability from the competent building authority — the most common Greek permit-stall vector (outside-σκέδιο discretionary review) is therefore structurally retired before Phase 2 drawdown. The 15,000 m² land size provides privacy, low building density (4.3% footprint coverage), and future expansion optionality not available on the smaller in-village plots.

Total inventory across the portfolio: 29 bedrooms across 17 rentable units — 2 seven-bedroom villas (14 bedrooms combined) plus 15 hotel suites. The 11-suite hotel building is the operational backbone: largest share of capital, largest share of keys, and the fixed-cost base that justifies a full-time professional operating team, year-round F&B, and direct-sales infrastructure that villa-only operators cannot sustain. The two whole-villa products capture the multi-generational and HNW family segment that Villa Lev already proves at €3,584 net ADR, while the suite inventory captures couples, shorter stays, and shoulder-season demand the villas cannot serve.

Architecture logic — small plots vs the 15,000 m² plot

The three small plots inside the FEK village limits host the two seven-bedroom villas and the boutique-and-wellness building. Each villa is architected as two lockable sub-units sharing pool and outdoors (3-bedroom wing + 4-bedroom wing) — whole-villa rental is the base-case business plan, partial and room-level rentals are operating optionality not credited in the model.

The 15,000 m² plot outside the FEK village limits hosts the 11-suite hotel. At 4.3% footprint coverage, the suites are not arranged room-after-room as in conventional luxury hotels — each suite has its own private garden and private pool. That level of guest privacy is structurally unavailable in standard 4–5★ hotel formats, and is the premium the HNW segment paying €3,500+ ADR is buying.

Portfolio overview

Asset	Plot status	Plot size	Built	Programme	Investment
-------	-------------	-----------	-------	-----------	------------

11 Room Suites (hotel building)	Outside FEK · pre-confirmed buildable	15,000 m ²	~650 m ²	7 std + 4 dbl suites	€3,947,000
Luxury Villa N°1	Inside FEK village	—	~351 m ²	7-bed villa + pool	€2,156,400
Luxury Villa N°2	Inside FEK village	—	~351 m ²	7-bed villa + pool	€2,156,400
Boutique Suites + wellness + events	Inside FEK village	—	~203 m ²	4 suites + spa + events	€1,455,200
Acquisition legal & DD (x4)	—	—	—	Notary, taxes, title	€200,000
Developer management fee	—	—	—	24-month supervision	€150,000
PORTFOLIO TOTAL	3 inside FEK + 1 outside · confirmed	—	~1,555 m²	29 beds / 17 units	€10,065,000

CAPEX summary by trade package

Cost category	11 Room Suites	Villa N°1	Villa N°2	Boutique	Total
Land acquisition	€800,000	€385,000	€385,000	€380,000	€1,950,000
Construction (€4,000/m ² basis)	€2,600,000	€1,404,000	€1,404,000	€812,000	€6,220,000
FF&E	€170,000	€120,000	€120,000	€100,000	€510,000
Legal & notary	€15,000	€25,000	€25,000	€15,000	€80,000
Architect + interior design	€50,000	€40,000	€40,000	€32,000	€162,000
Civil engineer	€35,000	€30,000	€30,000	€25,000	€120,000
Contingency (10% construction + FF&E)	€277,000	€152,400	€152,400	€91,200	€673,000
Acquisition legal & DD (per plot)	€50,000	€50,000	€50,000	€50,000	€200,000
Developer management fee (2 yrs)	€37,500	€37,500	€37,500	€37,500	€150,000
TOTAL CAPEX	€3,947,000	€2,156,400	€2,156,400	€1,455,200	€10,065,000

The €10,065,000 portfolio total reconciles to the loan request of €8,052,000 at 80% LTC. The €4,000/m² construction basis is validated by a civil engineer with prior builds in Agios Georgios. The 10% embedded contingency on construction + FF&E represents €673,000 of execution cushion funded inside the senior facility.

§ 3

Proven Track Record — Villa Lev

Villa Lev has operated since 2022 as the #1-ranked villa on Antiparos and sits within the top 5% of Airbnb listings globally with 70,000+ annual profile views. 2025 closed at €278K revenue on €3,500 ADR across 79 booked nights. 2026 live tracking through May shows net ADR of €3,584, RevPAR of €2,837 across 95 bookable nights, and refused bookings exceeding €600K year-to-date. The Conservative scenario underwriting the new portfolio assumes €3,500 villa ADR and

90 nights at stabilisation in 2031 — numbers the anchor asset is already beating in 2026, four years before the new keys reach stabilisation. The 17-unit / 29-bedroom portfolio is a scaling of this same playbook: same operator, same brand, same neighborhood, same predominantly American HNW clientele, same direct-sales infrastructure. There is no new market entry, no new operating team, and no new product category being tested with investor capital. The execution risk is construction and lease-up, not commercial validation.

Operational results

Metric	2022	2023	2024	2025
Revenue	€116,000	€165,000	€185,000	€278,000
Net ADR	€2,200	€2,850	€3,000	€3,500
Nights sold	53	58	62	79
Refused bookings (€)	—	—	~€160,000	>€300,000

2026 season — live data from the operating platform

VILLA ADR — LIVE €3,584 Model uses €3,500 · -2.5% gap	VILLA NIGHTS — LIVE 95 Model uses 90 · -5.5% gap	VILLA REVPAR — LIVE €2,837 Model uses €2,625 · -7.5% gap
--	---	---

PAID DEPOSITS YTD €325K+ Peak dates fully committed	REFUSED BOOKINGS YTD ~€600K May 2026 · still accumulating	EARLIER LEAD TIME ~5 months vs 2025 · 2027 already booking
--	--	---

The conservatism evidence is operational, not theoretical. The model projects ADR €3,500, 90 nights, RevPAR €2,625 at stabilised 2031. Villa Lev today already delivers €3,584 ADR, 95 nights, €2,837 RevPAR — five years before the model says it should. The model is being beaten by reality, not by forecast.

Market ranking

VILLA ON ANTIPAROS #1 AirDNA — top-ranked	PAROS MARKET Top 10 AirDNA broader Paros set	GLOBAL AIRBNB Top 5% All listings worldwide	ANNUAL PROFILE VIEWS 70K+ >50% Paros/Antiparos searches
--	---	--	---

Market Context

Paros airport arrivals grew 4.6× over eight years, from 37,000 to 171,500, while Mykonos arrivals have entered structural decline as that island prices and crowds out the high-end traveller it built its reputation on. The Cyclades luxury demand pool is not shrinking; it is rotating, and Paros–Antiparos is the receiving destination. The airport upgrade currently underway will accommodate direct international flights, which is the single largest unlock for season length — the bookable window on Antiparos today runs 90 to 120 nights, while Mykonos and Santorini, both served by direct international capacity, run 150-plus.

A 17-unit footprint combining whole-villa and hotel-suite product is specifically positioned to capture this transition: the villas hold pricing power in peak summer, the suites and wellness building extend the revenue curve into shoulder months when villa demand thins, and the events space monetises the high-margin weddings and corporate retreats that drive Cycladic shoulder-season economics. A villa-only portfolio cannot run shoulder season profitably; a hotel-only portfolio cannot capture peak whole-villa ADR. The integrated footprint captures both. None of these tailwinds — direct international flights, season extension, the Mykonos-to-Paros rotation, or four further years of Aegean luxury ADR drift above inflation — are credited in the Conservative scenario. They are upside to a base case that is already below current operating reality.

Airport arrivals — structural shift toward Paros

Destination	2016	2022	2023	2024	Growth '23→'24
Paros	37,000	100,000	152,500	171,500	+12.5%
Mykonos	~640,000	844,000	829,500	807,000	−2.7%
Santorini	~1,050,000	1,372,500	1,388,000	1,438,500	+3.6%

Source: ΥΠΑΑ, AIA, Fraport.

Pricing benchmarks — by asset type

Villas compete against whole-villa rentals; suites compete against hotel rooms. The Conservative model is benchmarked separately against each market.

Hotel suites — Greek Islands Hotel Market Study, tier-matched

Suite type	Model BP	Tier-matched market	Gap vs market
Standard Suite (40 m ²)	€700	€846	−17.5%
Double Suite (65 m ²)	€950	€1,262	−24.5%

Source: Greek Islands Hotel Market Study — 23 Greek + 18 international 4–5★ comparables. HIGH/MED season blend; 41 of 66 are operational comparables in Paros/Antiparos.

Whole-villa segment — AirDNA top 35 Antiparos

Segment	Net ADR
Top 10 villas	€3,200
Top 20 villas	€2,900
All 35 villas	€2,600
Villa Lev 2026 (live)	€3,584+

Stress-Test Discipline

Before the project numbers, the discipline behind them. The Conservative scenario in this package is the output of four explicit stress-test mechanisms that compound — not stack — to produce a base case that is already being beaten by operational reality.

1 • Ramp-up profile

The project opens in 2028 at 50% of stabilised revenue, not 75% or 100%. Year 2 (2029) ramps to 75%, Year 3 (2030) to 88%, Year 4 (2031) reaches 100%. Most greenfield boutique hotels in the Cyclades reach 75–80% in Year 1 because demand is captured immediately by an established operator opening a new property; we model Year 1 at half of stabilised. This is the largest single discount to the IRR — and it is the most defensible if a credit committee challenges any number in the deck.

2 • CAPEX contingency — 10% on construction + FF&E

€673,000 of CAPEX contingency is funded inside the loan request at the headline 80% LTC level. This is a 10% buffer on the combined construction (€6,220K) and FF&E (€510K) lines — not a soft soft-cost line. The €4,000/m² construction basis was validated by a civil engineer with prior builds in the exact area, so the contingency is genuine cushion against execution variance, not gap-filling against an under-budgeted hard-cost line.

3 • OPEX contingency — 10% overlay on stabilised OPEX

A 10% OPEX overlay (~€48K on stabilised OPEX of €484K) absorbed against EBITDA produces a stabilised DSCR of ~1.41× — still 12.8% above the 1.25× covenant floor. The base case in the live financial platform additionally phases the maintenance line from 0.5% (Y1–Y2) to 1.0% (Y3) to 1.5% (Y4+) of construction value, building reserve during the ramp years rather than booking minimum maintenance from Day 1. The 10% overlay is shown in the stress tables in §6 and is an addition to that already-conservative cost ramp.

4 • Stabilised KPIs below today's live operating reality

The Conservative model uses €3,500 villa ADR and 90 nights at stabilisation in 2031 — five seasons from now. Villa Lev today (2026) delivers €3,584 ADR and 95 nights tracked. Suite BP rates of €700 standard and €950 double are set 17.5% and 24.5% below tier-matched Cyclades 4–5 ★ market comparables. The model will be discounted against three additional layers of unmodelled upside: four further years of Aegean luxury ADR drift, the Paros direct-international-flight unlock, and four years of operational team maturity beyond today.

5 • No inflation applied — five years of frozen 2026 prices

The model holds ADR, OPEX, and every line in the 11-year P&L (2026–2036) at today's 2026 nominal prices. No inflation pass-through is applied to revenue or costs across the full horizon. Greek HICP inflation closed 2025 at 2.86% and accelerated to 4.6% YoY in April 2026, well above the eurozone average — so the assumption of zero price drift over five years to stabilisation is materially conservative on its own.

Quantifying the unmodelled effect: at a conservative 3% annual inflation pass-through — applied symmetrically to both revenue and OPEX, well below the current Greek HICP rate of 4.6% YoY (April 2026) — the stabilised 2031 EBITDA of €1.24M would compound to €1.43M. That is €197K of additional EBITDA per year at stabilisation, lifting DSCR from 1.50× to approximately 1.74×. None of this enters the model.

Inflation pass-through assumption	Stabilised EBITDA 2031	Δ vs frozen model	Implied DSCR
0% — model basis • frozen 2026 prices	€1,237K	—	1.50×
3% symmetric — revenue & OPEX inflate equally	€1,434K	+€197K	~1.74×

Source — Greek HICP: Bank of Greece Inflation Monitor (Feb 2026) and Eurostat HICP release (April 2026: 4.6% Greece vs 3.0% eurozone). The 3% pass-through is a deliberately conservative assumption: it sits 160bp below the current Greek HICP print, applies inflation symmetrically to revenue and every cost line (keeping EBITDA margin flat), and ignores the historical pattern by which luxury Cyclades ADR has drifted faster than general input inflation. The number therefore understates the realistic unmodelled upside rather than overstates it.

Compounded effect — by the time the Conservative scenario hits its 2031 stabilised DSCR of 1.50×, it has already absorbed: a 50% Y1 revenue discount, a 10% CAPEX contingency embedded in the loan, a 10% OPEX overlay headroom, KPIs set below live 2026 actuals before four years of market drift, AND zero inflation pass-through over a five-year horizon while Greek HICP is running at 4.6% YoY. The base case is not "best estimate." It is "evidence-of-conservatism, layered five ways."

Financial Projections

The grace period covers acquisition and construction from Q2 2026 through mid-2028, with interest-only servicing throughout (€51K partial-year 2026, €111K full-year 2027). Year 1 of operations (2028) opens at 50% of stabilised revenue against a full operating cost base from Day 1; debt service of €216K reflects the blended grace-interest and partial-annuity profile of the transition year, producing DSCR of 2.07× on EBITDA of €447K.

Year 2 (2029) is the structural pressure point of the plan and is treated as such: revenue ramps to 75% (€1.4M) while debt service steps to its full annuity level of €826K, compressing DSCR to 1.00× and producing post-tax net cash flow of –€208K. This trough is single-year, expected, and pre-funded. The €400K working capital revolver is sized specifically to absorb the 2029 transition: peak draw is modelled at €250K against the €400K commitment, the facility self-liquidates each peak season, and the September balance returns to zero. The DSCR covenant is set to first test at stabilisation in 2031 (1.25× floor against 1.50× actual, +16.7% headroom), and is not triggered during the ramp window. From 2030 onward the plan returns to a stabilised servicing profile (DSCR 1.46× rising to 1.50× at 2031 and 1.87× by 2036).

Figures sourced from the Villa Lev Group financial platform at 4.4% / 80% LTC / Conservative scenario / 2032 exit @ 10× EBITDA / €9,000/m². Fully transparent and configurable at villa-lev-finance.web.app/bank.

Annual P&L build — Conservative

Year	Phase	Revenue	OPEX	EBITDA	Debt service	NCF post-tax	DSCR
2026	Acquisition	—	—	—	€51K	–€51K	—
2027	Construction	—	—	—	€111K	–€112K	—
2028	Y1 · 50% ramp	€948K	€422K	€447K	€216K	€108K	2.07×
2029	Y2 · 75% ramp	€1.4M	€422K	€827K	€826K	–€208K	1.00×
2030	Y3 · 88% ramp	€1.8M	€453K	€1.2M	€826K	€53K	1.46×
2031	Y4 · STABILISED	€1.9M	€484K	€1.2M	€826K	€71K	1.50×
2032	Long-run	€2.0M	€484K	€1.3M	€826K	€113K	1.58×
2033	Long-run	€2.0M	€484K	€1.4M	€826K	€156K	1.66×
2034	Long-run	€2.1M	€484K	€1.4M	€826K	€192K	1.73×
2035	Long-run	€2.2M	€484K	€1.5M	€826K	€229K	1.80×
2036	Long-run	€2.2M	€484K	€1.5M	€826K	€265K	1.87×

Y2 (2029) is the only DSCR trough on the plan. It is single-year, modelled, and absorbed by the €400K WC revolver (peak draw €250K, fully self-liquidating by Q3 2030). The covenant test does not trigger until 2031 stabilisation. Equity payback comes from the 2032 exit, not from operating cash — consistent with greenfield boutique hospitality.

Stress overlay — 10% OPEX contingency · stabilised

A 10% OPEX cushion applied to stabilised 2031 OPEX produces the following stressed metrics, independent of (and additive to) the maintenance line that already phases 0.5% → 1.0% → 1.5% of construction value across the ramp years.

Metric	Base (Conservative)	+ 10% OPEX overlay
Stabilised OPEX	€484K	€532K

Stabilised EBITDA	€1,237K	€1,189K
EBITDA margin	65.1%	62.6%
Annual debt service	€826K	€826K
DSCR — Conservative	1.50×	1.41×
Covenant headroom	+16.7%	+12.8%

DSCR sensitivity to interest rate — Stabilised 2031

Interest rate	Annual DS	DSCR Conservative	DSCR Downside	NCF post-tax
3.4% (upside)	€777K	1.60×	1.25×	€105K
3.9%	€801K	1.55×	1.22×	€88K
4.4% (target)	€826K	1.50×	1.18×	€71K
4.9%	€852K	1.45×	1.15×	€53K
5.4% (stress)	€878K	1.41×	1.11×	€35K

Modelling basis: €8,052,000 principal, 2-year grace, 13-year amortisation, annuity-constant repayment.

Downside stress scenario

OCCUPANCY -10% ~84 nights villa & suite	NET ADR -5% Villa €3,325 · suites adj.	EVENTS ×0.5 Half the modelled events stream
---	--	---

Year	Revenue	EBITDA	DS	DSCR
2028 (Y1 — partial DS)	€853K	€364K	€216K	1.68×
2029 (Y2 — 75% ramp)	€1.2M	€660K	€826K	0.80×
2030 (Y3 — stabilising)	€1.5M	€843K	€826K	1.16×
2031 (Y4 — STABILISED)	€1.6M	€978K	€826K	1.18×
2032+	growing	growing	flat	1.25× → 1.49× by 2036

Even on the compound downside scenario (10% occupancy + 5% ADR + 50% events cut, all three at once), the deal converges above the 1.25× covenant floor by Year 5 (2032). The €400K WC revolver carries the 2029 trough.

§ 7

Key Risks & Mitigants

The risk register below is the credit case as we underwrite it — not a generic mitigant list. Each row maps a credit-committee concern to a specific structural defence in the deal. Headline buffer first, then the per-risk register.

Headline buffer — operational and collateral

BREAK-EVEN NIGHTS — OPERATIONAL	STABILISED DSCR — CONSERVATIVE	ASSET COVERAGE — COMPLETION
62 / yr	1.50×	1.74×
33% margin above 93 stabilised	+16.7% headroom on covenant	€14M asset · €8.05M loan

Collateral side — break-even

Scenario	Valuation per m ²	Portfolio value (1,555 m ²)	LTV	Cover above loan
Positive	€11,000	€17.1M	47.1%	€9.1M
Baseline	€9,000	€14.0M	57.5%	€6.0M
Stress (–15%)	€7,650	€11.9M	67.7%	€3.9M
Break-even (loan = value)	€5,179	€8,052K	100%	—

The asset would have to lose 42% of baseline market value before LTV reaches 100% — and the loan amortises through the operating period, strengthening this buffer monotonically.

Risk register

Risk	Why it matters	Mitigation
Year 2 (2029) DSCR compression — 1.00× Conservative / 0.80× Downside	First full debt-service year (post-grace) coincides with the 75% ramp. A soft shoulder season or a 2-month construction overrun pushing stabilisation right converts a tight pass into a payment shortfall.	First DSCR covenant test set at FYE 2031 (Year 4) — 2029 compression is structurally absorbed, not tested. €400K WC revolver, modelled peak draw €250K (38% headroom inside the facility), self-liquidates by Q3 2030. €2.01M sponsor equity sits behind the revolver. The 2-year grace defers amortisation that would otherwise collide with the trough year.

Permit risk — 3 plots inside FEK + 1 plot outside FEK	The two villas and the boutique building sit inside the village FEK building limits — standard residential-accommodation permit track, 9–14 months historical. The 11 Room Suites building sits on a 15,000 m ² plot OUTSIDE the FEK village limits, which is normally the #1 Greek permit-stall vector (outside-σχέδιο discretionary review, archaeology / forestry registry interactions).	The outside-FEK plot has received explicit pre-confirmation of buildability from the competent building authority — the discretionary risk is therefore structurally retired before Phase 2 drawdown. The three in-FEK plots are uniform-track. Phase 2 release is structured per-plot where possible — the two villas and the boutique block can begin while final hotel permits clear, preserving optionality. Phase 1 exposure secured at first-rank mortgage on land.
Hotel licensing pathway — 11-room building	Plot 1 operates under KAD 55.10 / μικρό ξενοδοχείο — different EOT classification, fire-safety and accessibility track from villa-style accommodation. A licensing delay on Plot 1 removes €3.95M of CAPEX (39% of project) from revenue contribution while debt service still runs.	Plot 1 permitted as a hotel from inception (not villa conversion), avoiding the change-of-use rejection failure mode. Phase 2 disbursement conditional on permit issuance — bank does not fund vertical construction until permit in hand. Operating team has executed the KAD 55.10 pathway in Antiparos before. Licensing line item retained separately in the CAPEX budget.
Construction cost basis — mixed asset typology	Two villa shells + one 11-key hotel building + one wellness/events block at a uniform €4,000/m ² hard-cost basis. Hotel envelope has more MEP complexity than the villa basis assumes; even a 7% overrun on Plot 1 is €277K.	Total CAPEX €10.065M against 1,555 m ² gives a fully-loaded €6,473/m ² — the €4,000/m ² is hard-cost only and carries internal cushion. Construction partner has prior delivery in Agios Georgios. €673K (10%) contingency embedded inside the loan. Phase 2 draws on certified progress against a fixed contract sum; cost-plus structures will be rejected at credit committee.
Operational complexity — villas + boutique hotel + events	Three distinct operating disciplines (whole-villa, boutique hotel revenue management, F&B/events/wellness throughput) under one ManCo. Each has its own distribution channels, staffing rhythm, revenue-management cadence.	Operating team live in Antiparos since 2022 — proven on the highest-discipline product (the villas). Suite rates 17.5–24.5% below tier-matched Cyclades 4–5★ averages, giving yield-management learning curve without breaching the BP. Each villa is architected as 2 lockable sub-units (3 + 4 bedrooms) — operational complexity is in fact the SOURCE of resilience: whole / split / room-by-room flexibility is 3 independent ways to fill the same physical asset (BP underwrites whole-only — split mode is unmodelled upside). Stabilised OPEX of €484K (25.5% of revenue) consistent with multi-format operations. Events and wellness are incremental — not in the base-case break-even.
Demand concentration — predominantly American HNW	Concentrated on US HNW guests, USD spend, EUR settlement. EUR/USD strengthening, US recession compressing HNW discretionary travel, or transatlantic capacity disruption hits ADR and occupancy simultaneously. 20% American-segment contraction is ~€280K of EBITDA at €1.9M stabilised.	Conservative BP uses €3,500 / 90 nights vs Villa Lev 2026 actuals (€3,584 / 95 nights). €600K+ refused bookings YTD May 2026 indicate latent demand convertible at lower ADR. Paros airport upgrade expands beyond US-routed traffic (UK, German, Swiss, GCC). Break-even buffer 33% on nights.

Collateral cure / Phase 1 stall scenario	At Phase 1 completion the bank has funded €1.95M against four plots of raw land plus permit work-product. If the project stalls at that point, recovery is land-only, not built asset.	First-rank mortgage across all four plots from Phase 1 disbursement. Completion LTV ~58% against €14M built asset; stress LTV 67.7% at €7,650/m ² . The 15,000 m ² outside-FEK plot is independently liquid at agricultural-residential-developable value. Land disposal at FEK-zoned village-limit residential value clears the €1.95M with margin.
OPEX inflation and fixed-cost drag during 50% Y1 ramp	Stabilised OPEX €484K. Fixed-cost spine (mgmt fee, insurance, ENFIA, climate tax, statutory staffing) hits Day 1 regardless of occupancy. At 50% revenue ramp in Y1, variable-cost relief is partial but fixed-cost burden is full.	2028 carries only partial debt service (€216K, residual grace) precisely to absorb this drag. Y1 NCF post-tax modelled +€108K Conservative — positive after fixed-cost drag. Mgmt fee structured as % of revenue, so scales with the ramp. 10% OPEX overlay (see §6) confirms covenant headroom holds at 12.8% even with €48K additional cushion.
Key-person — Founder/Executive Director and Construction Partner	Private SPV; execution capacity reduces to two named individuals across two workstreams. Incapacity or dispute in the 4-year window between Phase 1 close and stabilisation is a deal-breaking event.	Key-person life and disability insurance assigned to bank as CP at Phase 2 release, sized against unfunded CAPEX. Construction partner role contractually bounded — GMP / fixed-price contract transfers performance obligation to the construction entity. Operating team beneath principals continuous since 2022. Change-of-control covenant restricting transfer of founder equity.
Climate & external — Aegean storms, water scarcity, climate tax	Antiparos exposed to intensifying Q4–Q1 storm patterns, Cycladic water-scarcity in peak August, climate-resilience tax on accommodation.	Operating season April–October — Q4–Q1 storm exposure largely outside revenue window. BP assumes 90 nights vs technical operating window of 150+ — storm-driven nights-lost absorbable without breaching 62-night break-even. Project spec includes on-site desalination/cistern storage for the hotel block. Climate tax modelled in OPEX. Storm + business-interruption insurance is CP at facility close, bank as loss payee.
Suite ADR realisation vs comparable-set benchmark	Suite rates of €700 std / €950 dbl are budgeted 17.5–24.5% below tier-matched Cyclades 4–5★ averages — the hotel block has no in-house track record at this price point.	The 17.5–24.5% discount means suites can hold rate through a market-wide 15% rate correction and still clear inventory. Villa Lev 2026 performance demonstrates operator pricing discipline; suites benefit from cross-sell off the same guest list. Portfolio break-even at 62 nights provides material buffer against suite-rate underperformance.

Loan Structure & Collateral

Financing structure

The €8,052,000 facility is structured as four parallel tranches, each secured by a first-ranking mortgage on its respective property, cross-collateralised and cross-defaulted at portfolio level. Each tranche carries identical economic terms — 80% loan-to-cost, indicative 4.4% fixed-equivalent coupon, 2-year interest-only grace through mid-2028, and 13-year mortgage-style amortisation thereafter on an annuity-constant basis. Aggregate annual debt service of €826,000 is allocated pro rata to CAPEX share. The portfolio-level soft costs and 10% contingency (€2.013M) are funded inside the facility and serviced from the portfolio pool rather than allocated to any single tranche.

Parameter	11 Room Suites	Villa N°1	Villa N°2	Boutique	Portfolio
Total project cost (allocated)	€3,947,000	€2,156,400	€2,156,400	€1,455,200	€9,715,000
Soft costs + contingency (pool)	—	—	—	—	€350,000
Senior loan (80% LTC)	€3,157,600	€1,725,120	€1,725,120	€1,164,160	€8,052,000
Equity (20% LTC)	€789,400	€431,280	€431,280	€291,040	€2,013,000
DS allocation @ 4.4%, 13yr amort	≈€324K	≈€177K	≈€177K	≈€120K	≈€798K
Portfolio-pool DS (residual)	—	—	—	—	≈€28K
Total annual DS — Stabilised	—	—	—	—	≈€826K

Senior facility €8.052M = 80% × €10.065M fully-loaded project cost. Pro-rata DS allocation by CAPEX share; the residual €28K services the €350K portfolio-pool soft-costs/contingency tranche.

Working capital facility: €400,000 revolving, separate from LTC. Self-liquidating by end of first peak season; available throughout the loan term as the explicit Y2 ramp buffer.

Collateral & asset coverage

ASSET VALUE AT COMPLETION €14.0M @ €9,000/m² · 1,555 m²	LTV AT COMPLETION ~58% 47% if grant secured	ASSET COVERAGE 1.74x Value / loan at baseline
--	--	--

Project timeline

Phase	Duration	Target dates
Loan approval & Phase 1 drawdown — plot acquisition	—	Q2 2026 (immediate)
Plot acquisition (4 plots)	~2 months	Q2–Q3 2026
Development Law grant application (Aggelakakis) + permit prep	~6 months	Q2–Q4 2026
Phase 2 drawdown — construction	—	On permit issuance

Construction — 11 Room Suites + 2 villas + Boutique	16–22 months	Q1 2027 – Q2 2028
Fit-out, commissioning, pre-opening	~2 months	Q2–Q3 2028
Operational launch — 50% Y1 ramp	—	Summer 2028 (target)
Stabilised year (100% ramp)	—	2031 (Y4)

Governance, Structure & Alignment

Corporate structure

A Greek-incorporated holding company as the borrower, owned by three shareholders across three tax jurisdictions (Greek, French, Israeli). Beneath the HoldCo sit five Greek subsidiaries (IKE or AE): four asset-level PropCos (one per plot — each owns the land and, once built, the structure as its only asset) and one centralised OpCo that holds the KAD 55.10 (Hotels and similar accommodation) licence, the construction contracts, the brand, the staff, and the operating bank accounts. The OpCo both builds out the assets and runs the operation post-opening.

Each PropCo enters into an arm's-length long-term lease with the OpCo. Lease income flows from OpCo to PropCo and services PropCo-level senior debt. Operating cashflows — room revenue, F&B, wellness, events, OPEX, working capital — consolidate inside the OpCo. The result: the bank takes clean, per-asset mortgage collateral on four bankruptcy-remote SPVs whose only liability is their own tranche of the senior facility; operating risk, brand, and team contracts sit in a single, transferable operating entity that can be sold, franchised, or recapitalised independently of the real estate.

Founder & Executive Director

EYTAN COHEN

Multi-sector entrepreneur with ventures across Europe, Africa, India, Israel, and the U.S., building companies from inception to 8-figure revenues. Over 25 years primarily in technology — founded firms reaching millions of users and managed a publicly listed telecom provider valued at €200 million. In recent years expanded into boutique hospitality, developing Villa Lev — an 8-bedroom luxury property on Antiparos (current operating metrics in §3). Brings to this project a track record of building at scale, deep understanding of the Antiparos luxury market from four seasons of hands-on operation, and a management infrastructure already in place serving predominantly American HNW clientele. Sole operating principal of Villa Lev Group Management; the project is his only hospitality venture and the vehicle through which Villa Lev has been built.

Greece Construction Partner

LEFTHERIS DIMITRIOU

Civil engineer with over two decades of experience delivering complex construction and infrastructure projects across Greece. Graduate of the National Technical University of Athens (NTUA), with advanced certifications for public and private works. Directly responsible for construction design, permit preparation, trade-package tendering, and on-site supervision — with direct prior experience building in this exact area of Antiparos. Validated the €4,000/m² construction basis used in the CAPEX model against actual recent local builds, not national averages. His role on the project materially mitigates the construction-delivery risk that typically characterises island builds, and his fees are retained inside the CAPEX budget under the Developer Management Fee line over the 24-month construction window.

Grants & subsidised financing partner

THANASIS AGGELAKAKIS — AGGELAKAKIS & ASSOCIATES (Thessaloniki)

Thanasis Aggelakakis leads Aggelakakis & Associates, a Thessaloniki-based advisory firm specialising in Greek Development Law grant applications, EU-funded financing instruments (RRF, TEPIX III, DeLFIGF), and the full regulatory pathway for hospitality and tourism investments. The firm previously prepared and secured a successful Development Law grant for Villa Lev — the operating track record on the grant pathway is established on the same sponsor and the

same operating entity. The partnership for the portfolio expansion formalises the same workstream that delivered Villa Lev's grant outcome, applied at portfolio scale. Thanasis and his team are the named preparers and submitters for the Phase 2 Development Law application targeting ~€4.7M of non-repayable grant against eligible construction. See §10 for full grant strategy and headline KPIs.

Management & team

All properties managed by Villa Lev Group Management under formal long-term exclusive contracts. The team has been built over four years of Villa Lev operations and covers housekeeping, maintenance, concierge, revenue management, marketing, wellness, and event logistics. There is no cold-start, no new operator integration, no learning curve at opening — the operating playbook is the same one already proven on Villa Lev (see §3 for live performance data).

Grant Strategy & Financing Optionality

The transaction is structured to stand on its own commercial credit case, with a Development Law grant as the primary upside lever and TEPIX III / RRF as documented failover paths. The bank underwrites the standalone case; the grant strategy is independent, parallel, and has an established track record on the same operating entity.

Primary path — Development Law grant with Thanasis Aggelakakis

The Phase 2 grant application — approximately €4.7M of non-repayable Development Law funding on eligible construction — is being prepared by Thanasis Aggelakakis and his firm Aggelakakis & Associates of Thessaloniki, the same advisory team that previously prepared and secured a successful Development Law grant for Villa Lev. The application is ready in substance; submission awaits the opening of the next Development Law call. The grant pathway therefore has an established success record on the same sponsor, the same operating entity, and the same preparer. We are confident in the outcome based on this prior win and the project's fit against current Development Law programme criteria — but the business case is profitable enough on the commercial base alone (1.50× DSCR Conservative, +16.7% covenant headroom) that the credit decision does not depend on the grant outcome.

Headline KPI	Commercial (base)	Commercial + Grant
Grant award (non-repayable)	—	~€4,700,000
Senior loan drawn	€8,052,000	~€4,265,000
Equity required	€2,013,000	~€1,100,000 (~45%)
Annual debt service • Stabilised	€826,000	€437,000 (~47%)
DSCR • Conservative 2031	1.50×	2.84×
NCF post-tax • 2031	€71K	€431K
Equity IRR • base • property exit	18.9%	41.1%
Total MOIC • base	3.48×	10.67×

Grant figures modelled on the live platform at ~€4.7M non-repayable on eligible construction — sized against the project's eligible construction line under Development Law regional aid intensity for the Cyclades. Final award subject to programme decision.

Failover paths — TEPIX III and new-cycle RRF

Two failover paths are pre-modelled inside the live financial platform in case the Development Law grant outcome is delayed or partial. Both are pursued in parallel through the same bank as our co-financing partner; neither is load-bearing for credit approval.

Financing path	Annual DS	DSCR Conservative 2031	NCF post-tax 2031	Status
Commercial — base case	€826K	1.50×	€71K	Underwriting basis • standalone credit case
Commercial + Development Law Grant	€437K	2.84×	€431K	Primary upside • Aggelakakis prior win on Villa Lev
RRF — new cycle (blended path)	€679K	1.83×	€176K	Failover • awaiting next RRF programme window
TEPIX III (HDB co-financing via bank)	€911K	1.36×	€10K	Failover • 4th cycle reopened April 2026

GBER state-aid cumulation rules apply: TEPIX III and the Development Law grant can cumulate up to the regional aid intensity ceiling. The base case treats each instrument standalone; cumulation is upside not double-counted. The commercial covenant package is calibrated to the commercial-only servicing profile; subsidised pathways tighten — do not loosen — the cushion.

Why this matters for the bank relationship

Credit approval is sought against the commercial base case at 1.50× DSCR. The Aggelakakis partnership provides high probability — but not certainty — of a Development Law grant award; we have a documented prior success on the same operating sponsor as our reference. By the time Phase 2 drawdown is required (typically 6–10 months after Phase 1, on permit issuance), the grant outcome is expected to be known. If approved, grant proceeds are applied as a prepayment to the senior facility in inverse order of maturity, accelerating amortisation and improving DSCR coverage. If delayed or denied, TEPIX III and the next RRF cycle are pre-modelled failover paths through the same bank partner. The bank, in every scenario, holds the senior credit position on stabilised hospitality collateral at 57.5–67.7% LTV.

§ 11

Conclusion

Four seasons ago Villa Lev was a single 8-bedroom property on an island most luxury travellers had not yet discovered. Today it is the #1-ranked villa on Antiparos, sits in the global top 5% of Airbnb properties, and has grown revenue for four consecutive seasons with the fifth tracking ahead.

Each season has turned away more bookings than the previous. Refused bookings exceeded €300,000 in 2025 and have already reached €600,000 YTD May 2026. This project is not a thesis about future demand — it is a structural response to demand that already exists, that is growing, and that one property cannot absorb.

Villa Lev Group converts that demand into a 29-key luxury hospitality footprint — whole villas and semi-villa hotel rooms. Commercial loan alone or with the Development Law grant in addition — either way, the project is financeable.

TOTAL INVESTMENT	LOAN REQUESTED	DSCR — CONSERVATIVE	EQUITY IRR — BASE
€10.07M	€8.05M	1.50×	18.9%
4 plots · 1,555 m ² built	80% LTC · Staged drawdown	+16.7% covenant headroom	Property exit · 21.0% IRR

Detailed supporting documentation (market study, comparable transactions, booking data, itemised CAPEX by trade package, Aggelakakis grant application materials) available on request. All financial figures sourced from the Villa Lev Group financial platform — fully transparent and configurable at villa-lev-finance.web.app/bank.