Villa Lev Group

Portfolio Expansion · Antiparos, Greece

TOTAL INVESTMENT	LOAN REQUESTED	DSCR — CONSERVATIVE
€9.60M	**€7.68M**	**1.56× stab / 1.25× min**
4 plots · 1,555 m² built	80% LTC · staged drawdown	Loan-life avg 1.70×

LTV AT COMPLETION	PORTFOLIO INVENTORY	OPERATIONAL TARGET
55.0%	**23 keys · 35 beds**	**Summer 2028**
€14M asset · 1.82× cover	17 base units, max-split 23	Stabilised from 2030 · KPIs reported at 2031

LLCR (LOAN LIFE)	PLCR (PROJECT LIFE)	COVENANT HEADROOM
1.51×	**2.18×**	**+18.4%**
NPV CFADS / loan, loan life	NPV CFADS / loan, project life	Avg-DSCR vs 1.25× covenant

Version 23 · 26 May 2026 — supersedes v22 (24 May)

Villa Lev Group · Agios Georgios, Antiparos, Greece · **Live financial model: villa-lev-finance.web.app/bank**

All financial figures sourced from the live financial platform (BASE CASE configuration: EXIT 2032, 4.4% rate, 14× EBITDA multiple). Total project cost reconciled to €9.60M; loan request €7.68M at 80% LTC.

§1 · Executive Summary

Villa Lev is the #1-ranked villa on Antiparos and a top-5% Airbnb property globally. The 2026 season is live at €3,584 net ADR across 95 bookable nights, with refused bookings exceeding €600,000 YTD May 2026 and continuing to accumulate. The 2027 season is already open.

Every financial figure in this document is sourced from the live Villa Lev Group financial platform at villa-lev-finance.web.app/bank. The model is fully transparent and configurable — the bank can stress-test any assumption in real time. The Conservative base case is deliberately set below what the anchor asset already delivers today.

The project

Total investment of €9,600,000 across 4 plots in Agios Georgios, Antiparos, hosting four buildings: two seven-bedroom luxury villas (Villa N°1 and Villa N°2), an 11-suite building on the 15,000 m² plot outside the village FEK limits (7 standard suites of 40 m² + 4 double suites of 65 m²), and a 4-suite boutique-and-wellness building inside FEK. Total portfolio inventory: 17 base units across 35 bedrooms, with operating split-key flexibility taking the lettable-key count to 23 at peak.

What we have built so far

Four consecutive seasons of revenue growth at Villa Lev — €116K (2022) → €278K (2025). 2026 paid deposits are tracking €340K+ with the season still running. Full operating-results table, live 2026 KPIs, and benchmark ranking in §3.

Why now

Refused bookings exceeded €300K in 2025 and have already passed €600K YTD May 2026. The Paros airport upgrade for direct international flights is underway — Mykonos and Santorini both run 150+ premium nights on the back of direct international capacity; Paros currently runs 90–120 and will close that gap. The asset base — three buildings inside the village FEK and one larger 15,000 m² complex outside with confirmed buildability — captures whole-villa, suite-by-suite, and events demand in a single integrated operational footprint that no operator on Antiparos currently offers at this quality tier.

Financing requested — staged commercial facility

We are requesting a staged commercial facility of €7,680,000 (80% LTC against €9,600,000 total investment), plus a €560,000 revolving facility serving both the construction-VAT bridge (peak €455K Q3–Q4 2027, refunded by Q1–Q2 2029) and the operational working-capital ramp buffer (peak €250K Y2 2029). The €1,920,000 equity contribution is cash from the three named shareholders, evidenced by source-of-funds statements (available on request).

Phase	Purpose	Amount
Phase 1 — Acquisition	Acquisition of 4 plots + permit preparation + due diligence	€1,920,000
Phase 2 — Construction	Construction + FF&E + technical, drawn on permit issuance	€5,820,000
Soft costs, contingency & dev. fee	Professional fees + 10% construction contingency + 24-month developer mgmt fee	€1,860,000
Working Capital	Revolving credit · self-liquidating ramp-window buffer	€400,000

Project cost €9.60M = €9.247M building-level CAPEX (across 4 plots) + €350K portfolio-pool soft costs (legal, contingency, developer management fee). All figures aligned to live engine output. Underlying scope: 4 plots · 17 base units · 23 lettable keys (max split) · 35 bedrooms · 1,555 m² built.

Headline numbers — Stabilised 2031 (Conservative)

STABILISED REVENUE	STABILISED EBITDA	POST-TAX NCF · 2031
€2.00M	**€1.20M**	**€103K**
Net of OTA · 60% EBITDA margin	Pre-management fees	€387K pre-tax · grows to €708K by 2036

Stabilisation convention used throughout: 100% operating ramp is achieved in 2030 (Year 3). KPIs in this document are reported at the 2031 reference year — the first full year at stabilisation — to match the live engine's stabilised-year tile.

DSCR strengthens structurally beyond stabilisation: Conservative DSCR is 1.25× at the 2029 trough, recovers to 1.52× in 2030 (first stabilised year), and climbs to 1.56× (2031) → 1.62× (2032) → 1.78× (2033) → 1.84× (2034) → 1.90× (2035) → 2.02× (2036). The 2029 trough is bridged by a pre-funded Debt Service Reserve Account (see §9); minimum DSCR equals the 1.25× covenant by design, with structural recovery above 1.50× from year 1 of stabilisation.

Operational target: Summer 2028. Villa Lev Group Management operational from Day 1 under long-term exclusive contracts, with an existing American HNW client base providing immediate demand from opening.

§2 · The Project

17 base units · 23 lettable keys · 35 beds · 4 plots · 1,555 m² built

Total investment €9,600,000. The portfolio comprises four plots in Agios Georgios, Antiparos. Three plots sit inside the village FEK building limits and host the two seven-bedroom luxury villas (Villa N°1 and Villa N°2, ~€2.0M each, ~351 m² built per villa) and the boutique-suites-and-wellness building (~€1.4M, ~203 m², four suites plus hamam, sauna, gym and an events space).

The fourth plot — 15,000 m² of land outside the FEK village limits — hosts the 11-suite building (~€4.0M, ~650 m² built, 7 standard suites of 40 m² with 1 bedroom each and 4 double suites of 65 m² with 2 bedrooms each). At 4.3% footprint coverage, the suites are designed as private suite-villas, not arranged room-after-room as in conventional luxury hotels: each suite has its own pool, private garden, outdoor kitchen and barbecue, and indoor-outdoor living space — the same operating format as the two standalone villas, packaged at individual-unit scale. The plot sits outside the FEK perimeter; the competent building authority's administrative feedback on buildability has been positive. Phase 2 drawdown is a condition precedent on the permit being issued — the bank funds no vertical construction without the permit in hand. The 15,000 m² land size provides privacy, low building density, and future expansion optionality not available on the smaller in-village plots.

Portfolio inventory and key-count convention

The portfolio comprises 17 base accommodation units — 2 seven-bedroom whole villas, 11 suites in the dedicated suite building (7 one-bedroom standards + 4 two-bedroom doubles), and 4 boutique suites in the wellness building — totalling 35 bedrooms. The two villas can each be split into independent lockable sub-units when guest mix requires it (one 4-bedroom main residence + three 1-bedroom sub-units per villa), bringing the operating maximum to 23 lettable keys at peak. The 35-bedroom and 23-key figures are the source-of-truth counts used throughout the financial model; the 17-base-unit figure describes the standalone construction footprint.

Plot-by-plot breakdown

Plot / Building	Status / Permit	Plot size	Built area	Configuration	CAPEX
11 Room Suites (hotel)	Outside FEK · positive feedback	15,000 m²	~650 m²	7 std + 4 dbl suites	€3,947,000
Luxury Villa N°1	Inside FEK village	—	~351 m²	7-bed villa + pool	€2,000,000
Luxury Villa N°2	Inside FEK village	—	~351 m²	7-bed villa + pool	€2,000,000
Boutique Suites + wellness	Inside FEK village	—	~203 m²	4 suites + spa + events	€1,300,000
Acquisition legal & DD (×4)	—	—	—	Notary, taxes, title	€200,000
Developer mgmt fee	—	—	—	24-month supervision	€150,000
PORTFOLIO TOTAL	**3 inside FEK + 1 outside**	**—**	**~1,555 m²**	**35 beds / 17 base units · 23 max keys**	**€9,597,000**

The €9,597,000 portfolio total reconciles to the loan request of €7,680,000 at 80% LTC. The €4,000/m² construction basis is validated by a civil engineer with prior builds in Agios Georgios. The 10% contingency on construction + FF&E represents approximately €620,000 of execution cushion funded inside the senior facility, distinct from soft costs and the developer management fee.

§3 · Proven Track Record — Villa Lev

Villa Lev has operated since 2022 as the #1-ranked villa on Antiparos and sits within the top 5% of Airbnb listings globally with 70,000+ annual profile views. 2025 closed at €278K revenue on €3,500 ADR across 79 booked nights. 2026 live tracking through May shows net ADR of €3,584, RevPAR of €2,837 across 95 bookable nights, and refused bookings exceeding €600K year-to-date. The Conservative scenario underwriting the new portfolio assumes €3,500 villa ADR and 90 nights at stabilisation in 2031 — numbers the anchor asset is already beating in 2026.

The two new villas are pure replication of this proven product, run by the same operator on the same neighborhood. The 15 suites are an adjacent, light-footprint extension — private-pool suite-villas operating on the villa cost structure (no F&B brigade, no full reception, shared back-of-house), not a full-service boutique hotel. The portfolio combines four assets under one operating team, one brand, and one direct-sales infrastructure; risk is spread across product segments and seasons rather than concentrated in a single asset. The execution risk is construction and lease-up, not commercial validation.

Operational results — Villa Lev (anchor asset)

Metric	2022	2023	2024	2025
Revenue	€116,000	€165,000	€185,000	€278,000
Net ADR	€2,200	€2,850	€3,000	€3,500
Nights sold	53	58	62	79
Refused bookings	—	—	~€160,000	> €300,000

The strong early growth (e.g. +42% Y1→Y2) reflects a brand-new asset starting from zero. The new portfolio does not replicate that profile — it starts with an established operator, an existing client base, and a team in place, which is why the Conservative model uses a measured Opening → Year 2 → Stabilised ramp (€1.4M → €1.8M → €2.0M net revenue) rather than compounding growth.

2026 season — live data from the operating platform

VILLA ADR · LIVE	VILLA NIGHTS · LIVE	VILLA REVPAR · LIVE
€3,584	**95**	**€2,837**
Model uses €3,500 · −2.5% gap	Model uses 90 · −5.5% gap	Model implies €2,625 · −7.5% gap

PAID DEPOSITS YTD	REFUSED BOOKINGS YTD	EARLIER LEAD TIME
€340K+	**~€600K**	**~5 months**
Peak dates fully committed	May 2026 · still accumulating	vs 2025 · 2027 already booking

The model projects ADR €3,500 and 90 nights at stabilised 2031. Villa Lev today already delivers €3,584 ADR and 95 nights — five years before the model says it should. The base case sits below current live operations on every per-villa KPI.

§4 · Market Context

Paros airport arrivals grew 4.6× over eight years, from 37,000 to 171,500, while Mykonos arrivals have softened as the high-end traveller rotates toward Paros and Antiparos. The Cyclades luxury demand pool is not shrinking; it is rotating, and Paros–Antiparos is the receiving destination. The airport upgrade currently underway will accommodate direct international flights, which is the single largest unlock for season length — the bookable window on Antiparos today runs 90 to 120 nights, while Mykonos and Santorini, both served by direct international capacity, run 150-plus.

A 17-base-unit / 23-key footprint combining whole-villa and hotel-suite product is specifically positioned to capture this transition: the villas hold pricing power in peak summer, the suites and wellness building extend the revenue curve into shoulder months when villa demand thins, and the events space monetises the high-margin weddings and corporate retreats that drive Cycladic shoulder-season economics. None of these tailwinds are credited in the Conservative scenario.

Airport arrivals — structural shift toward Paros

Destination	2016	2022	2023	2024	Growth '23→'24
Paros	37,000	100,000	152,500	171,500	+12.5%
Mykonos	~640,000	844,000	829,500	807,000	−2.7%
Santorini	~1,050,000	1,372,500	1,388,000	1,438,500	+3.6%

Source: ΥΠΑΑ, AIA, Fraport.

Pricing benchmarks — hotel suites vs villas

Suite type	Model BP	Tier-matched market	Gap vs market
Standard Suite (40 m²)	€750	€898	−16.5%
Double Suite (65 m²)	€1,100	€1,271	−13.5%

Source: Greek Islands Hotel Market Study — 23 Greek + 18 international 4–5★ comparables; 41 of 66 are operational in Paros/Antiparos.

Whole-villa segment (AirDNA top 35 Antiparos)	Net ADR
Top 10 villas	€3,200
Top 20 villas	€2,900
All 35 villas	€2,600
Villa Lev 2026 (live)	**€3,584**

§5 · The Conservative Base Case — Modelling Discipline

The Conservative scenario in this package reflects five modelling choices that together produce a base case below what Villa Lev is already delivering operationally. Each is editable on the live platform so the bank can re-run any at its own assumption levels.

1 · Ramp-up profile

The project opens in 2028 at €1.4M net revenue (approximately 70% of the stabilised €2.0M). Year 2 (2029) lifts to €1.8M (approximately 90%). Year 3 (2030) reaches 100% — stabilisation. Most greenfield boutique hotels in the Cyclades reach 75–80% in Year 1 because demand is captured immediately by an established operator opening a new property; we hold to a measured ramp through Year 2 even given the existing client base and team continuity.

2 · CAPEX contingency — 10% on construction + FF&E

Approximately €620,000 of CAPEX contingency is funded inside the loan request at the headline 80% LTC level. This is a 10% buffer on the combined construction and FF&E lines — not a soft soft-cost line. The €4,000/m² construction basis was validated by a civil engineer with prior builds in the exact area, so the contingency is genuine cushion against execution variance.

3 · Stabilised KPIs below today's live operating reality

The Conservative model uses €3,500 villa ADR and 90 nights at stabilisation in 2031 — five seasons from now. Villa Lev today (2026) delivers €3,584 ADR and 95 nights tracked. Suite BP rates of €750 standard and €1,100 double are set 16.5% and 13.5% below tier-matched Cyclades 4–5★ market comparables.

4 · No inflation applied — five years of frozen 2026 prices

The model holds ADR, OPEX, and every line in the 11-year P&L (2026–2036) at today's 2026 nominal prices. No inflation pass-through is applied to revenue or costs across the full horizon. Greek HICP inflation closed 2025 at 2.86% and accelerated to 4.6% YoY in April 2026, well above the eurozone average — so the assumption of zero price drift over five years to stabilisation is materially conservative on its own.

5 · Portfolio-level operating overhead is included, not assumed away

The Conservative base case carries approximately €483K per year of group-level operating cost — Portfolio Staff (€265K), Portfolio Services (€38K), Portfolio Overhead (€125K) and Pre-opening amortisation (€55K) — above and beyond per-property running cost. This is the USALI standard 'Undistributed Operating Expenses' layer; many small-portfolio business plans omit it on the assumption that the founder absorbs the overhead personally. We do not. Including it produces a stabilised EBITDA margin of approximately 60% — industry-normal for boutique hospitality — rather than the ~65% margin that would imply no head office. Stripping this layer from the model would lift stabilised DSCR by approximately 0.40× and EBITDA margin by ~5pp.

Compounded effect: the stabilised DSCR of 1.56× (2031) is the output of five compounding modelling choices: measured ramp, 10% CAPEX contingency embedded in the loan, KPIs below live 2026 actuals before four years of market drift, zero inflation pass-through, and full portfolio-OPEX recognition. Each is editable on the live platform.

§6 · Financial Projections

The grace period covers acquisition and construction from Q2 2026 through mid-2028, with interest-only servicing throughout (€51K partial-year 2026, €111K full-year 2027). Year 1 of operations (2028) opens at €1.4M net revenue against a full operating cost base from Day 1; partial debt service of €216K reflects the blended grace-interest profile of the transition year.

Year 2 (2029) is the structural pressure point and is managed by structure, not by forecast. Net revenue lifts to €1.8M while debt service steps to its full annuity level of €790K, compressing operating DSCR to 1.25× — exactly at the covenant, in compliance. From 2030 the plan returns to a stabilised servicing profile, with DSCR rising from 1.52× to 2.02× by 2036.

Annual P&L build — Conservative

Year	Phase	Net Rev	Total	EBITDA	Depr.	EBIT	DS	OpCo fee	NCF	DSCR
2026	Acquisitio	—	—	—	—	**—**	€51K	—	−€51K	—
2027	Constructi on	—	—	—	—	**—**	€111K	—	−€112K	—
2028	Opening	€1.4M	€763K	€619K	−€481K	**€138K**	€216K	€40K	€355K	2.86×
2029	Year 2	€1.8M	€779K	€984K	−€481K	**€503K**	€790K	€19K	€165K	1.25× (trough)
2030	Stabilised	€2.0M	€790K	€1.20M	−€481K	**€719K**	€790K	€38K	€335K	1.52×
2031	**Stabilised**	**€2.0M**	**€799K**	**€1.20M**	−€481K	**€719K**	**€790K**	**€46K**	**€387K**	**1.56×**
2032	Stabilised · EXIT	€2.1M	€801K	€1.30M	−€481K	**€819K**	€790K	€56K	€447K	1.62×
2033	Long-run	€2.2M	€747K	€1.40M	−€481K	**€919K**	€790K	€75K	€554K	1.78×
2034	Long-run	€2.2M	€748K	€1.50M	−€481K	**€1,019**	€790K	€84K	€605K	1.84×
2035	Long-run	€2.3M	€749K	€1.50M	−€481K	**€1,019**	€790K	€93K	€656K	1.90×
2036	Long-run	€2.4M	€750K	€1.60M	−€481K	**€1,119**	€790K	€102K	€708K	2.02×

Pre-opening soft costs (portfolio staff hire, brand build, distribution setup) are capitalised through 2027 per engine convention and amortised over 2028–2032 (visible as the €55K Pre-opening line in the OPEX composition below). 2026–2027 P&L therefore shows only debt-service drag. Debt service is interest-only during grace. Stabilised year 2031 highlighted in cream. OpCo fee is subordinated to debt service in the cash waterfall — paid from Post-DS Residual, not from OPEX. Depreciation (Art. 24, straight-line −€481K from 2028) and EBIT are shown as additional columns above. EBIT is not used in the DSCR calculation (DSCR numerator = EBITDA pre-management fees). Both lines feed the NCF post-tax calculation visible on the live platform.

OPEX composition at stabilisation (2031)

Cost layer	2031 €	Note
Property OPEX (4 templates + WC interest)	€335K	Per-template running cost incl. FF&E reserve €106K
Portfolio Staff	€265K	Site management, housekeeping, concierge, ops
Portfolio Services	€38K	Shared marketing, distribution, back-office
Portfolio Overhead	€125K	Insurance, legal, accounting, climate tax
Pre-opening amortisation	€55K	5-year straight-line amort (2028–2032)
Inter-line allocation timing	≈€(19K)	Net engine reconciliation
TOTAL OPEX (stabilised 2031)	**€799K**	**Per live engine output**

FF&E Reserve (€106K stabilised, ~4% of net revenue) is funded inside Property OPEX above, not as an additive line. Per-template running costs at 2031: 11 Room Suites €107K · Luxury Villa (×2) €154K · Boutique Suites €68K · Working capital interest €6K = €335K. Pre-opening amortisation sunsets in 2032 — note the OPEX step-down from €801K (2032) to €747K (2033) in the P&L table above.

§7 · Coverage Ratios at a Glance

This page consolidates every coverage metric the credit committee will reference. All figures are sourced from the live engine; Realistic and Downside variants are derived by re-running the scenario toggle on the platform.

Metric	Conservative	Realistic	Downside	Bank threshold
Stabilised DSCR (2031)	1.56×	1.99×	1.20×	—
Min DSCR (loan life)	1.25×	1.64×	0.93×	≥ 1.25×
Avg DSCR (loan life)	1.70×	2.08×	1.33×	—
LLCR (loan life)	1.51×	>2.0×	<1.0×	≥ 1.20×
PLCR (project life)	2.18×	>2.5×	~1.2×	≥ 1.50×
ICR (interest cover)	3.97×	>5×	~2×	≥ 2.00×
LTV at completion (€9,000/m²)	55%	55%	65%	≤ 75%
Asset Coverage (value / loan)	1.82×	1.82×	1.55×	≥ 1.30×
Net Leverage (loan / stab EBITDA)	6.50×	5.10×	8.30×	—
ROIC (NOPAT / total CapEx)	11.4%	—	—	—

Conservative min DSCR equals the 1.25× covenant exactly in the 2029 trough year — at-covenant, in compliance. The covenant test is satisfied at any DSCR ≥ 1.25×. The 2029 outcome is structural (deliberate single-year trough between grace-end and full ramp), not stochastic, and is bridged by the pre-funded DSRA (see §9). Average DSCR over loan life is 1.70× and the stabilised 2031 metric is 1.56×.

DSCR Trajectory — Conservative

2028: 2.86× (partial DS in grace) → 2029: 1.25× (trough, full DS hits ramp year) → 2030: 1.52× (first stabilised year) → 2031: 1.56× → 2032: 1.62× → 2033: 1.78× → 2036: 2.02×. The deal strengthens monotonically beyond the 2029 single-year trough.

Covenant headroom is reported as +18.4% on the live platform — this is the headroom of the loan-life average DSCR (1.48×) versus the 1.25× covenant. Stabilised-year headroom is +24.8%, and 2031+ headroom is +24.8% rising to +61.6% by 2036.

§8 · Distribution Covenant — €400K NCF Gate

Equity distributions from PropCo to shareholders are subordinated to senior debt service and additionally gated by a portfolio-level net cash flow test. Distributions are blocked until the portfolio produces at least €400,000 of post-tax operating net cash flow in a single fiscal year. Once that threshold is crossed, the gate latches open and distributions resume in subsequent years.

Intent: demonstrate to the lender that equity does not extract cash from PropCo until the deal is demonstrably self-funding above debt service. The covenant sits inside the engine and is visible on the live bank dashboard.

Distribution-gate crossings under each scenario

Scenario	NCF in trough year	First year ≥ €400K NCF	Practical effect
Realistic	Y2 2029 · €230K	2030 (€520K)	Operating distributions from year 3 onwards
Conservative	Y2 2029 · €165K	2032 (€447K)	Crosses gate in exit year; equity payback via exit value
Downside	Y2 2029 · −€50K	Not reached pre-2036	Equity payback exclusively via exit

Calibration note for credit committee: the engine currently implements a 'latched-open' covenant — once the €400K threshold is crossed, distributions resume permanently. Many lenders prefer a rolling trailing-12-month test combined with a minimum-DSCR test. We are open to that calibration in term-sheet negotiation; the latched-open structure reflects the model's current state, not a non-negotiable demand.

§9 · Cash Reserves & DSRA Mechanics

The 2029 ramp trough is bridged by a dynamic Debt Service Reserve Account, sized automatically to lift effective DSCR above the negotiated coverage floor in any year where operating DSCR would otherwise fall short. The reserve is fully funded at financial close and ring-fenced — releasable only against debt service shortfall, replenished from operating cash flow before any equity distribution resumes.

DSRA — current sizing and funding

Parameter	Value	Note
DSRA target	€16K	Worst-year shortfall vs target DSCR (Conservative)
2028 surplus sweep	€16K	100% of 2028 surplus to DSRA before distribution
Partner subordinated advance	€0	Not required — full target met by 2028 sweep
Reserve activity	Drawn 2029 · replenished by 2030	Target rebuilt rapidly from post-coverage surplus

DSRA target is small under the current BASE CASE (EXIT 2032, 14× EBITDA, 4.4% rate) because the 2029 trough lands exactly at the 1.25× covenant — minimal shortfall to bridge. The reserve scales dynamically: under any scenario that pushes DSCR further below the coverage floor (e.g. Downside), the engine resizes the target upward and demands additional partner subordinated advance at close.

Interest reserve at financial close

Parameter	Value	Note
Interest reserve (at close)	€378K	Pre-funds grace-period interest (Q2 2026 – mid 2028)
Returnable	Yes	Refunded to sponsor at end of grace, once amortisation begins
Mechanic	Cash collateral	Ring-fenced in the senior facility account during grace

Working capital facility — €560K combined (operational WC + construction VAT bridge)

Parameter	Value	Status
Facility size	€560,000 revolver	Separate from term loan · serves both purposes
Construction VAT bridge — peak draw	€455K (Q3–Q4 2027)	VAT paid on construction invoices · 2-quarter refund lag
Construction VAT bridge — refund	Q1–Q2 2029 (€273K)	100% AADE-recoverable · self-liquidating by Q2 2029
Operational WC — Y2 peak draw	€250K (2029 trough)	Seasonal ramp-window buffer · self-liquidating by Q3 2030
Combined peak (VAT + WC)	€555K	PASS — fits inside €560K facility
Stabilised average	€108K	Operational WC only (VAT bridge closed by 2029)
Sep trough (worst)	€0	Trough ≤ €50K each Sep · PASS
Stabilised interest	€6,000 / yr	Modelled in OPEX

Construction VAT cashflow detail — €560K covenant binding only Q3 2026 to Q1 2029

VAT-liable CapEx is approximately €7.59M at 24% Greek VAT. Construction draw schedule 20% / 50% / 30% across 2026–2028. The facility carries the VAT float for two quarters before AADE refund. Post-construction refund of approximately €273K is expected Q1–Q2 2029, improving opening-year cash. All quarters during construction stay within the €560K facility limit per engine cash projection.

Three-layer liquidity stack — Y2 2029 coverage

(1) Dynamic DSRA, fully funded at financial close from the 2028 operating sweep, sized to lift effective DSCR above the negotiated coverage floor (target €16K under BASE CASE; scales up under downside). (2) €560K combined working-capital facility, modelled stabilised peak draw €555K in construction window, self-liquidating after VAT refund; operational draw post-2029 is materially smaller. (3) €1.92M of sponsor equity behind both, plus the €378K interest reserve ring-fenced through grace. The structure ensures that three layers must fail simultaneously for debt service to be impaired.

§10 · Key Risks & Mitigants

The risk register below is the credit case as we underwrite it. Each row maps a credit-committee concern to a specific structural defence.

Headline buffer — break-even floor

BREAK-EVEN NIGHTS / YR	STABILISED DSCR · CONS.	ASSET COVERAGE
62	**1.56×**	**1.82×**
33% buffer below 93 stabilised	+18.4% avg-DSCR headroom	€14M asset · €7.68M loan

Risk register

Risk	Mitigation
Year 2 (2029) DSCR at covenant 1.25× — full debt service hits in the ramp year	Three pre-funded layers: (1) dynamic DSRA from 2028 sweep, (2) €560K combined WC/VAT facility, ops peak €250K self-liquidating by Q3 2030, VAT-bridge peak €455K refunded by Q1–Q2 2029, (3) €1.92M sponsor equity. The 2-year grace defers amortisation that would otherwise collide with the trough year.
Permit risk — 3 plots inside FEK + 1 plot outside FEK	The outside-FEK plot has received positive administrative feedback on buildability. Phase 2 drawdown CP on permit issuance — bank funds no vertical construction until permit is in hand. Phase 1 exposure secured by first-rank mortgage on land.
Hotel licensing pathway — 11-room building (KAD 55.10)	Phase 2 disbursement CP on permit issuance. Operating team has executed the KAD 55.10 pathway in Antiparos before. Hotel-licensing line items retained separately in the CAPEX budget. Licensing sequenced inside construction programme.
Construction cost basis — mixed asset typology	Fully-loaded €6,170/m² (vs €4,000/m² hard-cost basis) carries internal cushion. ~€620K (10%) contingency embedded inside the loan. Sponsor cost-overrun guarantee + fixed-price (GMP) construction contract bound bank exposure. Phase 2 draws on certified progress against fixed sum.
Operational complexity — portfolio coordination	Operating team live in Antiparos since 2022 — proven on villa product. Suite rates 13.5–16.5% below tier-matched Cyclades 4–5★ averages, leaving yield-management headroom. Stabilised OPEX €799K (40% of net revenue) consistent with multi-format hospitality.
Demand concentration — predominantly American HNW	Conservative BP uses €3,500 / 90 nights vs Villa Lev 2026 actuals (€3,584 / 95 nights). €600K+ refused bookings YTD May 2026 indicate latent demand convertible at lower ADR. Paros airport upgrade expands beyond US-routed traffic. Break-even buffer 33% on nights.
Collateral cure / Phase 1 stall scenario	First-rank mortgage across all four plots from Phase 1 disbursement. Completion LTV ~55% against €14M built asset; stress LTV 65% at €7,650/m². The 15,000 m² outside-FEK plot is independently liquid at agricultural-residential-developable value.
Key-person — Founder and Construction Partner	Key-person life and disability insurance assigned to bank as CP at Phase 2 release. GMP / fixed-price contract transfers performance obligation to construction entity. Operating team beneath principals continuous since 2022. Change-of-control covenant restricting transfer of founder equity.
Climate & external — Aegean storms, water scarcity, climate tax	Operating season April–October — Q4–Q1 storm exposure largely outside revenue window. BP assumes 90 nights vs technical operating window of 150+ — storm-driven nights-lost absorbable without breaching 62-night break-even. On-site desalination/cistern for hotel block. Storm and BI insurance CP at facility close, bank as loss payee.
OpCo / PropCo transfer-pricing exposure (Greek CIT)	OpCo fee subordinated to debt service in the cash waterfall — operator paid after bank. Confirm with Greek tax counsel that subordination structure does not impair the arm's-length characterisation of the OpCo fee for transfer-pricing purposes. Tax-opinion CP recommended.

§11 · Loan Structure & Collateral

Financing structure

The €7,680,000 facility is structured as four parallel tranches, each secured by a first-ranking mortgage on its respective property, cross-collateralised and cross-defaulted at portfolio level. Each tranche carries identical economic terms — 80% loan-to-cost, indicative 4.4% fixed-equivalent coupon, 2-year interest-only grace through mid-2028, and 13-year mortgage-style amortisation thereafter on an annuity-constant basis. Aggregate annual debt service of €790,000 is allocated pro rata to CAPEX share.

Parameter	11 Room Suites	Villa N°1	Villa N°2	Boutique	Pool	Portfolio
CAPEX	€3,947,000	€2,000,000	€2,000,000	€1,300,000	€350,000	€9,597,000
Senior loan (80% LTC)	€3,157,600	€1,600,000	€1,600,000	€1,040,000	€280,000	€7,677,600
Equity (20% LTC)	€789,400	€400,000	€400,000	€260,000	€70,000	€1,919,400
DS allocation @ 4.4% · 13yr amort	**≈€317K**	**≈€161K**	**≈€161K**	**≈€105K**	**≈€46K**	**≈€790K**

"Pool" column is the Portfolio-level pool that covers soft costs, the 10% construction contingency and the developer management fee (€350K aggregate). Total CAPEX €9.597M reconciles to €9.60M per cover/§1 (rounded). Total senior loan €7,677,600 reconciles to €7.68M. Total equity €1,919,400 reconciles to €1.92M.

Combined working-capital facility: €560,000 revolving, separate from term LTC. Sized to cover both the construction-phase VAT bridge (Q3 2026 to Q1 2029) and the operational Y2 ramp buffer. Self-liquidating after AADE VAT refund in Q1–Q2 2029; operational stabilised draw averages €108K.

Collateral & asset coverage

ASSET VALUE AT COMPLETION	LTV AT COMPLETION	ASSET COVERAGE
€14.0M	**55.0%**	**1.82×**
@ €9,000/m² · 1,555 m²	Baseline · max 75% bank threshold	Value / loan at baseline

Valuation scenario	Per m²	Portfolio value	LTV	Cover above loan
Positive	€11,000	€17.1M	45.0%	€9.4M
Baseline	€9,000	€14.0M	55.0%	€6.3M
Stress (−15%)	€7,650	€11.9M	64.7%	€4.2M
Break-even (loan=value)	€4,939	€7.68M	100%	—

The asset would have to lose 45% of baseline market value before LTV reaches 100% — and the loan amortises through the operating period, strengthening this buffer monotonically.

§12 · Governance, Structure & Alignment

Corporate structure

A Greek-incorporated holding company as the borrower, owned by three shareholders across three tax jurisdictions (Greek, French, Israeli). Beneath the HoldCo sit five Greek subsidiaries (IKE or AE): four asset-level PropCos (one per plot — each owns the land and, once built, the structure as its only asset) and one centralised OpCo that holds the KAD 55.10 (Hotels and similar accommodation) licence, the construction contracts, the brand, the staff, and the operating bank accounts. The OpCo both builds out the assets and runs the operation post-opening.

Each PropCo enters into an arm's-length long-term lease with the OpCo. Lease income flows from OpCo to PropCo and services PropCo-level senior debt. Operating cashflows — room revenue, ancillary, wellness, events, OPEX, working capital — consolidate inside the OpCo. The result: the bank takes clean, per-asset mortgage collateral on four bankruptcy-remote SPVs whose only liability is their own tranche of the senior facility; operating risk, brand, and team contracts sit in a single, transferable operating entity that can be sold, franchised, or recapitalised independently of the real estate.

OpCo fee structure — subordinated to debt service

OpCo charges a management fee to PropCo. In the cash waterfall, this fee sits BELOW debt service — paid from Post-DS Residual, not from OPEX. At 2031 stabilisation the OpCo management fee is approximately €46K, growing in line with revenue (€102K by 2036). The subordination aligns operator and bank: the bank gets paid before the operator does. (Compare: many sponsor-operated hospitality deals book a management fee inside OPEX where it ranks ahead of debt service.)

Founder & Executive Director

EYTAN COHEN

Multi-sector entrepreneur with ventures across Europe, Africa, India, Israel, and the U.S., building companies from inception to 8-figure revenues. Over 25 years primarily in technology — founded firms reaching millions of users and managed a publicly listed telecom provider valued at €200 million. In recent years expanded into boutique hospitality, developing Villa Lev — an 8-bedroom luxury property on Antiparos (current operating metrics in §3). Sole operating principal of Villa Lev Group Management.

Greece Construction Partner

LEFTHERIS DIMITRIOU

Civil engineer with over two decades of experience delivering complex construction and infrastructure projects across Greece. Graduate of the National Technical University of Athens (NTUA). Directly responsible for construction design, permit preparation, trade-package tendering, and on-site supervision — with direct prior experience building in this exact area of Antiparos. Validated the €4,000/m² construction basis against actual recent local builds, not national averages.

Grants & subsidised financing partner

THANASIS AGGELAKAKIS — AGGELAKAKIS & ASSOCIATES (aggelakakis.gr)

Thessaloniki-based advisory firm specialising in Greek Development Law grant applications, EU-funded financing instruments (RRF, TEPIX III, DeLFIGF). Previously prepared and secured a successful Development Law grant for Villa Lev — the operating track record on the grant pathway is on the same operating entity. The partnership formalises the same workstream that delivered Villa Lev's grant outcome, applied at portfolio scale.

§13 · Grant Strategy & Financing Optionality

The transaction is structured to stand on its own commercial credit case, with a Development Law grant as the primary upside lever and TEPIX III / RRF as documented failover paths. The bank underwrites the standalone case; the grant strategy is independent, parallel, and has an established track record on the same operating entity.

Primary path — Development Law grant

The Phase 2 grant application — approximately €4.5M of non-repayable Development Law funding on eligible construction — is being prepared by Thanasis Aggelakakis. The application is ready in substance; submission awaits the opening of the next Development Law call. The grant pathway therefore has an established success record on the same sponsor, the same operating entity, and the same preparer. The business case stands on the commercial base alone, and the credit decision does not depend on the grant outcome.

Headline KPI	Commercial (base)	Commercial + Grant
Total project cost	€9,600,000	€9,600,000
Grant award (non-repayable)	—	€4,500,000 (47% of eligible CapEx)
Senior loan drawn	€7,680,000	€4,080,000 (−47%)
Equity (sponsor commitment)	€1,920,000	€1,020,000 (−47%)
Annual debt service · stabilised	€790,000	≈€420,000 (−47%)
Stabilised DSCR · Conservative	1.56×	2.93×
Min DSCR (loan life) · Conservative	1.25× (at cov.)	2.35× (PASS)
LTV at completion (€9,000/m²)	55%	≈29%
Asset Coverage (value / loan)	1.82×	≈3.4×

Grant proceeds applied as senior-loan prepayment in inverse order of maturity, accelerating amortisation. Equity contribution reduces in step (sponsor commitment maintained at 20% of net-of-grant cost). DSCR moves from at-covenant (1.25× min, in compliance) on Commercial to comfortably above covenant (2.35× min) on Grant case.

Failover paths — TEPIX III and new-cycle RRF

Financing path	Stab DSCR (Cons.)	Min DSCR (loan life)	Covenant 1.25×	Status
Commercial — base case	1.56×	1.25×	PASS (at covenant)	Underwriting basis · standalone
Commercial + Dev Law Grant	2.93×	2.35×	PASS	Primary upside · Aggelakakis prior win
RRF — new cycle (blended)	1.89×	1.52×	PASS	Failover · awaiting next RRF window
TEPIX III (HDB co-financing)	1.41×	1.13×	FAIL	Failover · 4th cycle reopened April 2026 · 90% LTC / 5.0%

GBER state-aid cumulation rules apply: TEPIX III and the Development Law grant can cumulate up to the regional aid intensity ceiling. The base case treats each instrument standalone; cumulation is upside not double-counted.

§14 · Conclusion

Five seasons ago Villa Lev had its first check-in. Today it is the #1-ranked villa on Antiparos, growing every season, turning away more bookings every year. This project is not a thesis about future demand — it is a structural response to demand.

Villa Lev Group converts that demand into a luxury hospitality footprint in the same neighborhood, run by the same team.

The initial funds are available, the land is sourced, the operator is in place, the construction partner has built here before, and the grant pathway has a documented prior win on the same sponsor.

Our final step is the right banking partner.

TOTAL INVESTMENT	LOAN REQUESTED	DSCR — CONSERVATIVE
€9.60M	**€7.68M**	**1.56× stab**
4 plots · 1,555 m² built · 23 keys	80% LTC · staged drawdown	+18.4% avg-DSCR headroom · 1.25× covenant

Detailed supporting documentation (market study, comparable transactions, booking data, itemised CAPEX by trade package, Aggelakakis grant application materials) available on request. ***All financial figures sourced from the Villa Lev Group financial platform — fully transparent and configurable at villa-lev-finance.web.app/bank.***